

MJUSD Solar Update

April 25, 2022

Phase 1A: Completion

- **Browns Valley** – Construction complete!
System online on 2/16/22 and generating.



- **Cordua**– Construction complete!
System online on 2/17/22 and generating.



- **Johnson Park** – Construction Complete!
System online and generating as of 4/1/22



- **Linda** - Structure Complete and major electrical complete. Finalizing clean up and ADA upgrades. System online and generating as of 4/4/22



- **Ella** - Structure Complete and major electrical complete. Working with PG&E to schedule interconnection. Estimate to be online mid May.



- **McKenney** – Structure Complete and major electrical complete. Clean up is underway. Working with PG&E to schedule interconnection and permission to operate. Estimate to be online early May.



Phase 1C: Construction

- **Kynoch** – Under construction. Structures complete, electrical in progress. Permission to operate expected July 2022



- **Olivehurst** - Under construction. Structures complete, electrical in progress. Permission to operate expected July 2022



- **Lindhurst Front/South** – Under construction. Structures complete, electrical in progress. Permission to operate expected July 2022



- **Lindhurst Ground Mount** – Under construction. Ground mount installation underway. Permission to operate expected July 2022.



- **Yuba Gardens** – Under construction. Structures planned completion 5/5/22. Permission to operate expected July 2022.



Summer Build

- Edgewater – DSA Approved
- Marysville HS – Finalizing Layout to accommodate Cal-Trans work

Fall Build

- Cedar Lane - Submitted to California Geologic Survey (CGS) waiting for approval.
- Marysville HS Pool - Finalizing Location

Phase 2: Engineering underway installation late 2022/early 2023

- Arboga - Finalizing Locations
- Dobbins – Beginning Design
- Covillaud - Beginning Design