

## **MJUSD Solar Update**

June 29, 2022

### **Phase 1A: Completion**

- **Browns Valley** – Construction complete!  
System online on 2/16/22 and generating.



- **Cordua**– Construction complete!  
System online on 2/17/22 and generating.





- **Johnson Park** – Construction Complete!  
System online and generating as of 4/1/22



- **Linda** - Structure Complete and major electrical complete. Finalizing clean up and ADA upgrades. System online and generating as of 4/4/22





- **Ella** - Structure Complete and major electrical complete. Scheduling PGE shutdown. Estimate to be online 1-2 months.



- **McKenney** – Structure Complete and major electrical complete. System online and generating as of 5/17/22





### **Phase 1C: Construction**

- **Kynoch** – Under construction. Structures complete, electrical in progress. Permission to operate expected July/Aug 2022



- **Olivehurst** - Under construction. Structures complete, electrical in progress. Permission to operate expected July/Aug 2022



- **Lindhurst Front/South** – Under construction. Structures complete, electrical in progress. Permission to operate expected July/Aug 2022





- **Lindhurst Ground Mount** – Under construction. Ground mount installation underway. Permission to operate expected Aug 2022.



- **Yuba Gardens** – Under construction. Structures complete, electrical work in progress. Permission to operate expected July/Aug 2022.



**Summer Build**

**Edgewater** – Site mobilized and structures under construction.





- **Marysville HS** – Site mobilized 6/20. Structure construction to begin 7/5



**Fall Build – DSA Submission Late Summer**

- Covillaud – 90% through engineering
- Marysville HS Pool Lot - Finalizing System Size and Early Engineering

**Phase 2: Engineering underway installation late 2022/early 2023**

- Arboga - Engineering
- Dobbins – Engineering