

MJUSD Solar Update

March 31, 2022

Phase 1A: In Progress

- Browns Valley – Major construction complete and clean up in progress. System online on 2/16/22 and generating.



- Cordua– Major construction complete and clean up in progress. System online on 2/17/22 and generating.



- Johnson Park – Structure Complete and major electrical complete. Working with PG&E to schedule interconnection, permission to operate and site clean up. Estimate to be online mid April.



- Linda - Structure Complete and major electrical complete. Working with PG&E to schedule interconnection, permission to operate and site clean up. Estimate to be online mid April.



- Ella - Structure Complete and major electrical complete. Working with PG&E to schedule interconnection. Estimate to be online late April.



- McKenney – Under Construction. Structure Complete and major electrical complete. Working with PG&E to schedule interconnection and permission to operate. Estimate to be online late April.



Phase 1C: Mobilization

- Kynoch – DSA approved. Mobilized 3/14.



- Olivehurst - DSA approved. Mobilized 3/14.
- Lindhurst Front/South – DSA Approved. Mobilization 3/21.
- Lindhurst Ground Mount – Fencing complete. Installation starting 3/14.
- Yuba Gardens – DSA Approved. Mobilization 3/28.

Summer Build

- Edgewater – DSA Approved
- Marysville HS – Finalizing Layout to accommodate Cal-Trans work
- Cedar Lane - Submitted to California Geologic Survey (CGS) waiting for approval.


Fall Build

- Marysville HS MOT Bus - Finalizing Location

Phase 1B: Sites Need MJUSD Master Plan before finalizing locations

- Foothill – Finalizing Location
- Covillaud – Finalizing Location

Phase 2: Engineering starting in 30 days installation late 2022

- Arboga
 - Dobbins
 - Loma Rica
- 
- Decorative geometric lines in the bottom left corner of the page, consisting of several thin, light gray lines forming a series of connected triangles and polygons.