


MARYSVILLE JOINT UNIFIED
SCHOOL DISTRICT
Planning for Tomorrow &
Building Today

ENERGY EFFICENCY
PROJECT
UPDATE









INTRODUCTIONS



Jennifer Butler, FMP

Facility Solution

Specialist

707-396-6266

jennifer.butler@site

logiq.com



Mike Rubino,

Senior Project Manager

916-870-0708

mike.rubino@sitelogi

q.com



Rebecca Gladden, EIQ

Energy Engineering Supervisor

916-802-7545

rebecca.gladden@sitelogiq.com

Re-introduction

Our Guiding Principles





OUR GOAL



To revitalize, optimize, and construct healthy, safe, and productive learning environments

FOR STUDENTS


LIGHTING RETROFIT




We are <u>substantially complete</u> with the lighting installation and working on punch list items to finish off the loose ends!

Edgewater Multi Purpose and Office

Over 7,000 fixtures
Districtwide have been
successfully
retrofitted to LED!





GPS IONIZATION UNITS



We are approximately <u>85% complete</u> with the installation of the GPS Ionization units Districtwide. The only units in the District left to have the Ionization units installed are HVAC units that are scheduled to be changed out over the next 3-4 months.

85% of all HVAC equipment within the District is equipped with Ionization Units!



LINDHURST HIGH SCHOOL MECHANICAL



Building A Offices were brought online in June to serve the admin staff during the demolition phase in the remainder of building A.

Building A Office Mezanine

All systems have been removed from the chilled water loop







LINDHURST HIGH SCHOOL MECHANICAL



Building A Office Mezanine

AFTER PICTURE



HVAC UNIT REPLACEMENTS



Remaining (63) Bard units will be installed over the next 3-4 weeks. Rooftop equipment and split systems are arriving to our yard over the next couple of weeks. Sites will be scheduled based on the equipment and access to the sites. Work shifted to afterhours the week of 8/9 to

accommodate the return of students to the sites.

75 wall mount Bard HVAC units Districtwide and 16 rooftop units at Foothill IS have been replaced!



HVAC UNIT REPLACEMENTS FOOTHILL INTERMEDIATE



BEFORE PICTURE








PELICAN THERMOSTATS




- Programming, scheduling and commissioning is in progress. All installed stats were programmed and scheduled by start of school 8/11.
- Our teams will be circling back to address misc. control systems and existing variable refrigerant flow systems. Some of these may need to remain on existing control systems depending on the capabilities of the existing HVAC units.
- Once all systems are online, training will be set up a training with MJUSD staff.

~550 Pelican Thermostats have been installed Districtwide!

Arboga Example





SOLAR




- We are currently working on the plans for phase 1C while simultaneously navigating the interconnection agreements with PG&E.
- Our plan is to mobilize the first scheduled sites: Browns Valley, Cordua, Ella and Johnson Park by mid-September into October with completion by late 2021/early 2022.

As of 7/29/21 we had six (6) solar sites submitted to DSA for approval!


On 9/1/2021 we will submit to DSA for exemptions on the MJUSD bus barn array and Lindhurst High School

ENERGY MANAGEMENT SOLUTION





STUDENT ENGAGEMENT




Student Education

SitelogIQ is pleased to offer remote and on-site educational lessons for your K-12 students that emphasize STEM based curriculum and concentrate on energy related topics such as:

- Energy Technologies
 and Careers
- Energy Management and Conservation
- > Solar Energy and Renewables
- Energy Monitoring and Analysis
- > Energy Storage
- Energy Resources and Environmental Impact
- Recycling and Waste Management



COMMUNITY ENGAGEMENT



ON TIME AND ON BUDGET



CHALLENGE ACCEPTED



QUESTIONS

